

Minutes of the meeting held on 03-05-2012 at PWD Dak Bunglow with the Chief Engineer, PWD & D.M., Khowai for drawing up Road map for completion of Bridges being constructed in the District.

In pursuance of the instructions given by the Hon'ble Chief Minister, Tripura in the Review Meeting held on 23-04-2012 in the Conference Hall of Khowai D.M. Office, a meeting was called by the Chief Engineer, PWD & D.M., Khowai also attended the said meeting. The following decisions were taken to draw up the road map for completion of bridges under construction in the District.

Page No	Sl No.	Name of bridge	Scheme	Issues	Expected date of completion.
5	10	RCC Bridge, Kalyanpur/SH:1(one) no additional span including 1(one) no. abutment on well Foundation and Approach Road	PMGSY-GEN	There were no issues on the approach road from Uttar Ghilatali Site. However there are six occupiers who are not vacating land for approach road from kalyanpur side. S.D.M shall ensure that hand over of the approach road is expedited as the people have already received money for the land acquired. [Action by SDM, Teliamura]	December 2012.
1	1	Construction of RCC bridge over river khowai on the road from Teliamura (Dashamighat) to Baishgharia under Teliamura Block.(Length 101.10 Mtr).	5054 NABARD	Issues of fund release raised. Chief engineer gave his commitment that fund shall be released soon and work shall continue.	March 2014
1	2	Replacement of existing causeway over localcherra by RCC bridge (length 51.00 Mtr) on the road from TA road Khasiamangal at ch. 1.00 to 2.00 k.m	5054 NABARD	The contractor raised the issue of release 36 lakhs. Chief engineer committed the fund will be placed within three days and work should be started immediately.	March 2013
2	4	Construction of RCC bridge over Maharancherra to	5054 NABARD	No issues were raised.	December 2013

		Uttarmaharani road at ch. 6.55 k.m under NABARD scheme (Agreement drawn by khowai Division).			
2	6	Construction of RCC bridge over river Khowai near Moharcherra (span 120.00 Mtr)	5054 NABARD	On Nayanpur end, acquisition process for 4.08 acre has been completed but land owners are reluctant to receive money (1 person has agreed). On Kamal Nagar side since land requirement is less, S.D.M Teliamura has, through land purchase committee finalized the rates and process of land over of the land is in progress. There is also an issue were land recorded in favor of a tribal owner under possession of a non tribal owner is S.D.M shall have to expired the process of hand over following due procedure.	December 2012
3	7	Construction of RCC bridge over river khowai near Bagan Bazar (span 140.00 Mtr)	5054 NABARD	Contractor raised the issues of delay in payment. Executive Engineer P.W.D informed that there were initial delay in tie up of funds. Land is to be acquired for approach on Bagan Bazaar end. Money has to be placed to L.A Collector Khowai. For Santi Nagar end money has been released to S.D.M for placement to the land owners. S.D.M shall take to necessary action.	July 2013
4	8	RCC bridge over Baluchera at ch. 6.05 km on Maharani-Tulashikhar road.	NLCPR	Work is nearing completion. Aapproach is to be done by P.W.D Chief Engineer instructed that the tendering process should be completed by May end.	November 2012


Page No.	Sl No.	Name of bridge	Scheme	Issues	Expected date of completion.
1	1	RCC bridge over Lalcherra Officetilla on Officetilla to shibbari road.	NABARD (RIDF-XV)	Site could not be handed over due to land dispute. S.D.M khowai is requested to take action w.r.t. immediate demarcation and hand over.	December 2013
2	2	RCC bridge at Ch. 0.75 k.m on the road from Seoratali to Paharmura.	NABARD (RIDF-XV)	No issues were raised.	December 2014
3	3	Construction of RCC bridge over Samrucherra at ch. 0.00 k.m near Brindabanghat bazaar on the road from Brindabanghat to Pramudnagar (6.00 k.m)	NABARD (RIDF-XV)	No issues were raised.	March 2013
4	4	Construction of RCC bridge over local cherra at ch. 2.00 k.m near Pecknicherra on the road from Chebri to Santinagar road via Pecknicherra (6.00 km)	NABARD (RIDF-XV)	Site could not be handed over due to land dispute. S.D.M., khowai shall send survey report immediately to the department.	December 2013
5	5	Construction of RCC bridge at ch. 6.00 km near Chapahour on the road from Khowai to Chapahour (9.50 km)	NABARD (RIDF-XV)	Existing bailey bridge should be shifted and land should be handed over immediately Tendering process should be completed June.	May 2014
6	6	Replacement of SPT bridge over Lalcherra by providing RCC bridge over on Officetilla to Barabil road (35.00 M).	(NABARD RIDF-XIII)	Tender has just been called and the processes has just started. Work order shall be given only after approval by S.A.B.	

7	7	Agartala- Mohanpur- Chebri road.	NEC	Three bridges on Agartala Mohanpur Chebri roads. Two bridges have already been completed and one in Chebri end is pending only for completion of approach roads.	May 2012
---	---	-------------------------------------	-----	---	----------

Chief Engineer informed that the work of widening of road from Teliamura to Khowai has been started in bits and patches. The total cost of the project is 8 crores. It was informed that there is no dedicated fund for the said work and amount of 1-2 crores shall ease the pressure to large extent.

A separate proposal shall be sent to planning and co-ordination department for placing fund for said work.

A separate minutes of the meeting highlighted the technical aspect of status construction shall be issued by the Chief Engineer, PWD.


(Tanusree Deb Barma, IAS)
District Magistrate & Collector
Khowai District, Tripura.


Government of Tripura
Office of the District Magistrate & Collector
Khowai District :: Tripura.

No. 7895-909F. IV(21)/DM/KH/pmasv/12

9th May , 2012

Copy to:-

1. The Principal Secretary to the Hon'ble Chief Minister, Tripura, Agartala.
2. The Chief Secretary, Tripura, Agartala.
3. The Principal Secretary, PWD (R&B), Govt. of Tripura, Agartala.
4. The Executive Engineer, PWD, Khowai & Teliamura.
5. The S.D.M., Khowai & Teliamura.


District Magistrate & Collector
Khowai District, Tripura.