

Tour Note of Mr. Apurba. Roy, IAS District Magistrate & Collector, Khowai.

Proceeding at 8:00 am on 19th July 2016 to Kshirod Nagar ADC Village under Padmabil Block and inspected various RD works. Observations on inspection of RD works done are as follows:-

1. Construction of IAY house in the land of Padma Kr. Debbarma s/o Mongal Debbarma. The work was taken up under IAY(normal) during 2014-15 with an estimated cost of Rs.75,000/-. The work has been completed satisfactorily and house is being used by the beneficiary at present.
2. Construction of IAY house in the land of Sima Debbarma w/o Tarun Debbarma. The work was taken up under IAY(normal) during 2014-15 with an estimated cost of Rs.75,000/-. The work has been completed except door and windows. The work done so far is satisfactory.
3. Construction of IAY house in the land of Mihir Debbarma s/o Lt. Birendra Debbarma. The work was taken up under IAY(normal) during 2014-15 with an estimated cost of Rs.75,000/-. The work has been completed except one window where GCI sheet has been used to shut the window. The house is being used by the beneficiary.
4. Construction of IAY house in the land of Babul Debbarma s/o Lt. Upendra Debbarma. The work was taken up under IAY(normal) during 2014-15 with an estimated cost of Rs.75,000/-. The house is completed in all respect and being used by the beneficiary.
5. Construction of IAY house in the land of Bir Ch. Debbarma s/o Lt. Rasiram Debbarma. The work was taken up under IAY(normal) during 2015-16 with an estimated cost of Rs.75,000/-. Pillar and roof has been constructed. BDO has been advised to expedite completion of the work at the earliest.
(Action: BDO Padmabil)
6. Construction of IAY house in the land of Anil Debbarma s/o Lt. Hari Bhakt Debbarma. The work was taken up under IAY(normal) during 2015-16 with

an estimated cost of Rs.75,000/-. The house has been constructed with pacca wall at lintel level, roof, door, windows and floor are yet to be constructed. BDO has been advised to complete the work expeditiously.

(Action: BDO Padmabil)

7. Construction of IHHL in the land of Ram Kr. Debbarma s/o Lt Chandrabodhan Debbarma. The work was taken up during 2015-16. GCI sheet, wall, roof and RCC floor including fixing of pan has been completed and in addition one pit has also been completed and 2nd pit also dug but not connected. BDO has been advised to ensure completion of the work expeditiously as per standard design with two pits and Y connection.
8. Construction of IHHL in the land of Anil Debbarma s/o Lt. Hari Bhakta Debbarma. The work was taken up during the year 2015-16. Flooring has been done. Pan has also been fixed. Two pits have been dug but one pit is having insufficient pit i.e. 2 ft. instead of 4 ft. BDO has been asked to make necessary rectification in the 2nd pit.
9. Construction of IHHL in the land of Prabha Rn. Debbarma s/o Lt. Mongal Debbarma. The work was taken up during 2015-16. Floor has been done. Pan has been fixed and two pits have been done, one pit is having depth of 4 ft. and another pit is having depth of 2 ft. 2nd pit need necessary rectification. BDO has been directed to make rectification of the 2nd pit at the earliest.
10. Water area in the land of Girindra Debbarma (1 kani area). The work was taken up under MGNREGA during 2014-15 with an estimated cost of Rs.96,000/- . The work has been completed satisfactorily.

(Action: BDO Padmabil)

(Action: BDO Padmabil)

(Action: BDO Padmabil)

19.7.2016
(A.Roy, IAS)
District Magistrate & Collector
Khowai District, Tripura.

GOVERNMENT OF TRIPURA
OFFICE OF THE DISTRICT MAGISTRATE & COLLECTOR,
KHOWAI DISTRICT, TRIPURA.

No. 711-12 F. XIII(5)/DM/KH/CON-Tour/2016

Dated. 20/07/2016

Copy to:

The BDO, Padmabil for information and necessary action.

Copy forwarded to:

1. PS to the Principal Secretary, RD Deptt. Govt. of Tripura for kind information of the Principal Secretary,

GOVERNMENT
OF THE DISTRICT
KHOWAI

TRIPURA
DISTRICT MAGISTRATE &
COLLECTOR

19.7.2016
District Magistrate & Collector
Khowai District, Tripura.

F. XIII(5)/DM/KH/CON-Tour

for information

necessary action

Secretary, RD

of Tripura